Monday, August 1, 2016 - Sunday, August 7, 2016

The following construction schedule is subject to change due to unforeseen circumstances and/or weather conditions. Access to businesses will be maintained at all times.

MIRACLE MILE

Root Pruning

The Phase 1, 2 and 3 root pruning, root barrier and structural soil placement has been completed. Phase 4 will begin August 1st.

Miracle Mile Roadway Reconstruction and Drainage from Salzedo Street to Galiano Street

The roadway reconstruction is under way. One lane of traffic will remain open at all times this week on the south side of Miracle Mile from Le Jeune Road to Douglas Road. There will be no night time closures this week as a result of material delivery delays. Drainage work is scheduled to begin in approximately 2 weeks.

Miracle Mile Electrical Work from Salzedo Street to Galiano Street

The electrical subcontractor has completed the installation of the underground electrical conduits in the 100 and 200 blocks.

Landscape Removals (Trees and Shurbs) - South Side Only

Unhealthy Sable Palms and Pink Tabebuias will be removed in the 00 & 300 Block.

100 BLOCK OF GIRALDA AVENUE

Roadway Reconstruction/Drainage

Roadway reconstruction and drainage work is scheduled to begin in approximately 2 weeks.

WEEKEND WORK

Miracle Mile

No weekend work is anticipated to be performed on Miracle Mile at this time.

Giralda Avenue

No weekend work is anticipated to be performed on Giralda Avenue at this time.

Please drive cautiously and obey all signs in construction zones. Visit the project website for additional project information at www.gablesstreetscape.com.

If you have any questions or require additional information, please contact:

Streetscape Project Contact:

Sandra Hodge, Public Information Officer, 786-437-6689 or by sandra.hodge@stantec.com Construction Information Line at 786-444-6383